

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, July 25, 2019

Last Week

- Monday, 15 - Finished installing water main on 4th Avenue (East Half). Started finalizing water services on 4th Avenue (East Half)
- Tuesday, 16 - Continued finalizing water services on 4th Avenue (East Half)
- Wednesday, 17 - Rain
- Thursday, 18 - Continued finalizing water services on 4th Avenue (East Half)
- Friday, 19 - Finished finalizing water services on 4th Avenue (East Half). Started installing storm sewer on 4th Avenue (East Half)

This Week

- Monday, 22 - Continued installing storm sewer on 4th Avenue (East Half)
- Tuesday, 23 - Continued installing storm sewer on 4th Avenue (East Half)
- Wednesday, 24 - Finished installing storm sewer on 4th Avenue (East Half). Took down temporary water on 4th Avenue (East Half)
- Thursday, 25 - Set up temporary water on 4th Avenue (West Half)
- Friday, 26 - Start installing sanitary sewer on Ash Street (North Half)

Next Week

- Monday, 29 - Water shutdown. Start installing water main on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Tuesday, 30 - Continue installing water main on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Wednesday, 31 - Start finalizing water services on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Thursday, 01 - Continue finalizing water services on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Friday, 02 - Start installing storm sewer on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)